


8. ONSITE PRE - ALPINE STONE/AUTHENTIC STONE VENEER APPLICATION



ALPINESTONE
architectural stone overlay.



info@alpinestone.co.nz | www.alpinestone.co.nz
info@authenticstone.co.nz | www.authenticstone.co.nz

PRE-AIPINE/AUTHENTIC STONE VENEER APPLICATION

CHECK LIST

For builders, LBPs and building inspectors

Consent No: _____ Client Name: _____

Installation Site Address: _____

Builder: _____ LBP Number: _____

Builder Email: _____ Builder Phone: _____

Architect/Designer: _____ From: _____

Installation Date: _____

This form must be completed and returned to Alpine Stone/Authentic Stone within 30 days to validate warranty. Alpine/Authentic Stone will sign and return to you.

Framing

- All straight and level and constructed as per the relevant Standard Y
- Studs straightened for wall lining before the Alpine/Authentic Stone cladding system is installed Y

NOTES _____

Windows

- Window distance from framing 5 mm from outside of framing to inside flange of aluminium window joinery, as per drawings. Y
- Continuous window support bars and Alpine Stone specified sill pans has been used on all windows. Y

NOTES _____

Wall underlay

Chosen Frame Protection System has been installed as per manufacturers and Alpine/Authentic Stone's instructions to all required window and door openings using the wall underlay manufacturer's specified seam tape. Ensure the underlay is installed horizontally, and has all perimeter edges and laps taped. Y

- Only the manufacturer's approved gaskets are used to seal water pipe and conduit penetrations to the wall underlay. No other trades have been permitted to subsequently penetrate the installed underlay/wrap. Y

Checklist Page 1 of 2

Fibre Cement Sheets

- All sheets are fixed using 10g x 65 stainless steel, screws for a nominal 20mm cavity, incorporating M6 x 19mm x 1.6mm washers Y
- All Screws are 12mm from the edge and 50mm from the corner of the sheets. Y
- Battens are fixed in a straight line to bottom of the cladding and to allow for the correct installation of the cavity closer Y
- All external and internal corners and vertical control joints are installed as required in the Alpine/Authentic Stone Construction Drawings Y
- All sill pans and jamb flashings are in place and sealed with corner soakers as required in the Alpine Stone/Authentic Construction Drawings Y
- All window head flashings are fixed in place correctly and taped to the wall underlay Y
- All parapet flashings are in place and checked by builder and building Inspector prior to plastering where relevant Y
- All pipe work/penetrations through cladding and stone veneer are to weathertight and filled with low expanding foam and sealed flush with Alpine Stone/Authentic Stone Specified sealant Y
- Render Tape has been applied to all joins, edges and corners as required in the Alpine Stone/Authentic Stone Construction Drawings Y
- All penetrations, in regards to electrical, plumbing, gas or other have been installed prior to stone veneer application Y

NOTES _____

I will give all required documents to the homeowner as required by the NZBC Y

Variations/ Concerns/ Comments by the builder/LBP: _____

I _____ from _____ warrant that I have installed the Alpine / Authentic Stone veneer Cladding System correctly ready for Alpine/Authentic Stone’s Installer to Apply the Sealer Scratch Coat and Stone Veneer, in accordance with Alpine/Authentic Stone’s Construction Detail and Technical Manual adhering to all NZBC and Regional requirements.

Signed*: _____ Date: _____

*By signing I warrant that am authorised to do so on behalf of the company listed above

Alpine Stone acknowledges receipt of this checklist.

Signed: _____ Date: _____



info@alpinestone.co.nz | www.alpinestone.co.nz
info@authenticstone.co.nz | www.authenticstone.co.nz

ALPINE STONE VENEER CLADDING SYSTEM INSTALLERS CHECKLISTv1.1

*DO NOT START INSTALLATION UNTILL YOU ARE CONFIDANT ALL IS IN ORDER TO MEET YOUR INSTALL OBLIGATIONS

DATE: _____ OWNER/APPLICANT: _____

HEAD CONTRACTOR/BUILDER _____ LBP NUMBER _____

INSTALL ADDRESS: _____

- A visual inspection was undertaken prior to Alpine/Authentic Stone Veneer Install. Any defects were brought to attention of the LBP Builder/Head Contractor and rectified. **YES**
- Cavity closer installed as per the Alpine/Authentic Stone Limited Cladding System Technical Manual. **YES / NA**
- Installation of the Render Tape to all required areas as per the Alpine/Authentic Stone Limited Cladding System Technical Manual **YES / NA**
- Ensure treated surfaces were free from contaminants and board was wet down with a mist of water if required before application of sealer scratch coat. **YES**
- Application of the sealer scratch coat has been applied evenly and stone veneer applied over freshly applied scratch coat, wet on wet. **YES**
- All Stone Veneer joins have had pointing applied and this has been blended to make joins less noticeable, especially on corners. No board is visible between stone veneer and A level has been used to ensure Stone Veneer lines are visibly straight **YES**
- Excess mortar cleaned off stone face **YES**
- Finished as per the Alpine/Authentic Stone Limited Cladding System Technical Manual and Installation guide. **YES**
- Email Named Pre and Post Photos to info@alpinestone.co.nz | info@authenticstone.co.nz **Pre: YES | Post: YES**

NAME AND SIGNATURE OF INSTALLER: _____ ID _____

By signing you warrant that you have competed all your obligations as per the Alpine/Authentic Stone Technical Manual, the Alpine/Authentic Stone Install guide and the Alpine/Authentic Stone BBQP. You will also rectify or cover the rectification should any concerns/issues be raised.

SIGNATURE OF OWNER/APPLICATANT/HEAD CONTRACTOR _____