



VPI BUILDING PRODUCTS

APPLICATION CHECKLIST:

| Before installation | ✓ | Date | Initial | ✓ | Date | Initial |
|--|---|------|---------|---|------|---------|
| Building paper correctly applied | | | | | | |
| Tape on building paper correctly applied | | | | | | |
| Wall penetrations correctly flashed | | | | | | |
| Blocking for external fixings | | | | | | |
| During trim installation | | | | | | |
| Wall penetrations correctly flashed | | | | | | |
| Header trims correctly flashed | | | | | | |
| Correct fixings used | | | | | | |
| All trims correctly cut, fixed and taped as necessary | | | | | | |
| Meter boxes flashed and taped correctly | | | | | | |
| Sealant applied between trims and other penetration material (eg meter boxes, architraves) correctly | | | | | | |
| Trims cut, fastened and taped correctly | | | | | | |
| Trims fitted neatly | | | | | | |
| During board installation | | | | | | |
| Board length expansion and contraction requirements observed | | | | | | |
| Joins lapped correctly | | | | | | |
| Board spacing matched correctly around corners | | | | | | |
| Very High wind fixings used where applicable | | | | | | |
| Joins facing away from the street | | | | | | |
| Joins staggered correctly on the walls | | | | | | |
| Joins only as dictated by wall length over a standard board length | | | | | | |
| Joins holding tight together, not gaping open | | | | | | |
| Penetrations cut to the smallest practicable size | | | | | | |
| Penetrations flashed or sealed correctly | | | | | | |